CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
180.00	210.00	1	30.00	9.00	9.20	9.10		273.00	
210.00	240.00	1	30.00	9.20	9.40	9.30		279.00	
240.00	270.00	1	30.00	9.40	9.60	9.50		285.00	
270.00	300.00	1	30.00	9.60	9.00	9.30		279.00	
300.00	327.00	1	27.00	9.00	9.00	9.00		243.00	
							Total Qty Work Done	**18849.51**	**Sqm**
							Qty Payable in this bill	**18849.51**	**Sqm**
Item Name:	Laeding Charges for Scarified Quantity								
10			1	18849.51			0.08	1507.96	
							Total Qty Work Done	**1507.96**	**Cum**
							Qty Payable in this bill	**1507.96**	**Cum**

Executed on 28/5/22 to 02/6/22.

Assistant Engineer
Ward No. 12
BBMP-Bengaluru

3/6/22

Executed.

Asst Executive Engineer
Shettyhalli Sub Division
BBMP-Bengaluru

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

me of the work : Restoration and Improvements of roads and drains in A Y R Layout, Shettyhalli village,RR out of Chikkasandra village and Abigere village roads, BTS Village, Vishveshwariah village, Royal Enclave and dedahalli Old Village roads Dugged by BWSSB to lay water Supply and UGD lines under 110 villages in ward No 12 & 14 Shettyhalli.

Pre-Measurement Sheet

First and Part

Item No:	12
Item Name:	Providing and filling Stone dust in Foundation to required depth for Sub Soil treatment including watering ramming with all lead and lift complete as per specification

	CHAINAGE / Land Mark		NO's	L (m)	B1 (m)	B2 (m)	AvgB (m)	D (m)	QTY	REMARKS
BWSSB Cutting										
Chikksandra (Asphalt Road)										
1st Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	86.00	2	26.00			0.80	0.20	8.32	
2nd Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	110.00	2	20.00			0.80	0.20	6.40	
3rd Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	141.00	2	21.00			0.80	0.20	6.72	
Connecting Road (Temple Road)										
From 3rd to 6th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	105.00	2	15.00			0.80	0.20	4.80	
4th Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	111.00	2	21.00			0.80	0.20	6.72	
5th Cross Road										
From Temple Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	117.00	2	27.00			0.80	0.20	8.64	
6th Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	90.00	120.00	2	30.00			0.80	0.20	9.60	
7th Cross Road										
From Byralingappa Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	154.00	2	4.00			0.80	0.20	1.28	
10th Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	180.00	2	30.00			0.80	0.20	9.60	
	180.00	210.00	2	30.00			0.80	0.20	9.60	
	210.00	224.00	2	14.00			0.80	0.20	4.48	
2nd Main Road										
From 8th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	38.00	2	8.00			0.80	0.20	2.56	
Parking Area	0.00	2.00	2	2.00			0.80	0.20	0.64	
Towards Aparatment	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
5th Cross Road										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
4th Cross Road										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	64.00	2	4.00			0.80	0.20	1.28	
4th Cross Road (LHS)										
From 4th Cross Road	0.00	23.00	2	23.00			0.80	0.20	7.36	
Diamond Enclave Front Road										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	36.80	2	6.80			0.80	0.20	2.18	
1st Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
2nd Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	115.00	2	25.00			0.80	0.20	8.00	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
3rd Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	116.00	2	26.00			0.80	0.20	8.32	
5th Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	115.00	2	25.00			0.80	0.20	8.00	
5th A Cross Road										
From 5th Cross	0.00	30.00	2	30.00			0.80	0.20	9.60	
7th Cross Road										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	97.00	2	7.00			0.80	0.20	2.24	
Chef Bakers Road										
From Hesaragatta Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	103.00	2	13.00			0.80	0.20	4.16	
10th A Main (AGB Layout)										
From Hesaragatta Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	180.00	2	30.00			0.80	0.20	9.60	
	180.00	210.00	2	30.00			0.80	0.20	9.60	
13th Cross Road ChikkSandra										
From Sapthagiri Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	180.00	2	30.00			0.80	0.20	9.60	
	180.00	210.00	2	30.00			0.80	0.20	9.60	
	210.00	213.00	2	3.00			0.80	0.20	0.96	
1st Main Road										
From 13th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	180.00	2	30.00			0.80	0.20	9.60	
	180.00	210.00	2	30.00			0.80	0.20	9.60	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	210.00	240.00	2	30.00			0.80	0.20	9.60	
	240.00	242.00	2	2.00			0.80	0.20	0.64	
								Total Qty Work Done	880.90	Cum
								Qty Payable in this bill	880.90	Cum

Assistant Engineer
Ward No. 12
BBMP-Bengaluru

Asst Executive Engineer
Shettyhalli Sub Division
BBMP-Bengaluru

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

ıe of the work : Restoration and Improvements of roads and drains in A Y R Layout, Shettyhalli village,RR ɔut of Chikkasandra village and Abigere village roads, BTS Village, Vishveshwariah village, Royal Enclave and ɛdahalli Old Village roads Dugged by BWSSB to lay water Supply and UGD lines under 110 villages in ward No 12 & 14 Shettyhalli.

Pre-Measurement Sheet

First and Part

Item No:	**15**	
Item Name:	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications. Clause 401 of MORTH V Revision	

	CHAINAGE / Land Mark		NO's	L (m)	B1 (m)	B2 (m)	AvgB (m)	D (m)	QTY	REMARKS
GSB For Asphalt Roads										
Chikksandra (Asphalt Road)										
1st Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.50	4.60	4.55	0.15	20.48	
	30.00	60.00	1	30.00	4.60	4.50	4.55	0.15	20.48	
	60.00	86.00	1	26.00	4.50	4.50	4.50	0.15	17.55	
2nd Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.40	4.50	4.45	0.15	20.03	
	30.00	60.00	1	30.00	4.50	4.60	4.55	0.15	20.48	
	60.00	90.00	1	30.00	4.60	5.00	4.80	0.15	21.60	
	90.00	110.00	1	20.00	5.00	5.80	5.40	0.15	16.20	
3rd Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	5.20	5.20	5.20	0.15	23.40	
	30.00	60.00	1	30.00	5.20	5.10	5.15	0.15	23.18	
	60.00	90.00	1	30.00	5.10	5.20	5.15	0.15	23.18	
	90.00	120.00	1	30.00	5.20	5.20	5.20	0.15	23.40	
	120.00	141.00	1	21.00	5.20	5.10	5.15	0.15	16.22	
Connecting Road (Temple Road)										
From 3rd to 6th Cross Road	0.00	30.00	1	30.00	5.50	5.60	5.55	0.15	24.98	
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.15	24.98	
	60.00	90.00	1	30.00	5.50	5.80	5.65	0.15	25.43	
	90.00	105.00	1	15.00	5.80	5.50	5.65	0.15	12.71	
4th Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.80	4.60	4.70	0.15	21.15	
	30.00	60.00	1	30.00	4.60	4.50	4.55	0.15	20.48	
	60.00	90.00	1	30.00	4.50	4.40	4.45	0.15	20.03	
	90.00	111.00	1	21.00	4.40	4.40	4.40	0.15	13.86	
5th Cross Road										
From Temple Road	0.00	30.00	1	30.00	5.40	5.50	5.45	0.15	24.53	
	30.00	60.00	1	30.00	5.50	5.50	5.50	0.15	24.75	
	60.00	90.00	1	30.00	5.50	5.60	5.55	0.15	24.98	
	90.00	117.00	1	27.00	5.60	5.60	5.60	0.15	22.68	
6th Cross Road										
From	0.00	30.00	1	30.00	5.60	5.60	5.60	0.15	25.20	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
ngappa	30.00	60.00	1	30.00	5.60	5.80	5.70	0.15	25.65	
in Road	60.00	90.00	1	30.00	5.80	6.00	5.90	0.15	26.55	
	90.00	120.00	1	30.00	6.00	6.40	6.20	0.15	27.90	
7th Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	5.70	6.10	5.90	0.15	26.55	
	30.00	60.00	1	30.00	6.10	6.10	6.10	0.15	27.45	
	60.00	90.00	1	30.00	6.10	6.20	6.15	0.15	27.68	
	90.00	120.00	1	30.00	6.20	6.00	6.10	0.15	27.45	
	120.00	150.00	1	30.00	6.00	5.60	5.80	0.15	26.10	
	150.00	154.00	1	4.00	5.60	5.55	5.58	0.15	3.35	
10th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	4.60	4.80	4.70	0.15	21.15	
	30.00	60.00	1	30.00	4.80	5.10	4.95	0.15	22.28	
	60.00	90.00	1	30.00	5.10	5.00	5.05	0.15	22.73	
	90.00	120.00	1	30.00	5.00	5.10	5.05	0.15	22.73	
	120.00	150.00	1	30.00	5.10	5.00	5.05	0.15	22.73	
	150.00	180.00	1	30.00	5.00	4.80	4.90	0.15	22.05	
	180.00	210.00	1	30.00	4.80	4.80	4.80	0.15	21.60	
	210.00	224.00	1	14.00	4.80	4.70	4.75	0.15	9.98	
2nd Main Road										
From 8th Cross Road	0.00	30.00	1	30.00	6.90	7.20	7.05	0.15	31.73	
	30.00	38.00	1	8.00	7.20	7.40	7.30	0.15	8.76	
Parking Area	0.00	2.00	1	2.00	13.90	13.00	13.45	0.15	4.04	
Towards Aparatment	0.00	30.00	1	30.00	6.20	6.40	6.30	0.15	28.35	
	30.00	60.00	1	30.00	6.40	6.00	6.20	0.15	27.90	
5th Cross Road										
From 2nd Main Road	0.00	30.00	1	30.00	4.10	4.20	4.15	0.15	18.68	
4th Cross Road										
From 2nd Main Road	0.00	30.00	1	30.00	4.10	4.20	4.15	0.15	18.68	
	30.00	60.00	1	30.00	4.20	4.50	4.35	0.15	19.58	
	60.00	64.00	1	4.00	4.50	4.50	4.50	0.15	2.70	
4th Cross Road (LHS)										
From 4th Cross Road	0.00	23.00	1	23.00	4.10	3.90	4.00	0.15	13.80	
Diamond Enclave Front Road										
From 2nd Main Road	0.00	30.00	1	30.00	3.70	4.00	3.85	0.15	17.33	
	30.00	36.80	1	6.80	4.00	4.40	4.20	0.15	4.28	
1st Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.60	5.50	5.55	0.15	24.98	
	30.00	60.00	1	30.00	5.50	5.60	5.55	0.15	24.98	
	60.00	90.00	1	30.00	5.60	5.60	5.60	0.15	25.20	
2nd Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.50	5.50	5.50	0.15	24.75	
	30.00	60.00	1	30.00	5.50	5.60	5.55	0.15	24.98	
	60.00	90.00	1	30.00	5.60	5.60	5.60	0.15	25.20	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	90.00	115.00	1	25.00	5.60	5.50	5.55	0.15	20.81	
3rd Cross Road										
rom Sapthagiri Main Road	0.00	30.00	1	30.00	5.60	5.50	5.55	0.15	24.98	
	30.00	60.00	1	30.00	5.50	5.60	5.55	0.15	24.98	
	60.00	90.00	1	30.00	5.60	5.40	5.50	0.15	24.75	
	90.00	116.00	1	26.00	5.40	5.30	5.35	0.15	20.87	
5th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.80	5.60	5.70	0.15	25.65	
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.15	24.98	
	60.00	90.00	1	30.00	5.50	5.50	5.50	0.15	24.75	
	90.00	115.00	1	25.00	5.50	5.60	5.55	0.15	20.81	
5th A Cross Road										
From 5th Cross	0.00	30.00	1	30.00	5.80	5.60	5.70	0.15	25.65	
7th Cross Road										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.00	4.90	4.95	0.15	22.28	
	30.00	60.00	1	30.00	4.90	4.80	4.85	0.15	21.83	
	60.00	90.00	1	30.00	4.80	5.00	4.90	0.15	22.05	
	90.00	97.00	1	7.00	5.00	5.10	5.05	0.15	5.30	
10th A Main (AGB Layout)										
From Hesaragatta Road	0.00	30.00	1	30.00	6.00	6.50	6.25	0.15	28.13	
	30.00	60.00	1	30.00	6.50	7.40	6.95	0.15	31.28	
	60.00	90.00	1	30.00	7.40	7.40	7.40	0.15	33.30	
	90.00	120.00	1	30.00	7.40	6.70	7.05	0.15	31.73	
	120.00	150.00	1	30.00	6.70	7.10	6.90	0.15	31.05	
	150.00	180.00	1	30.00	7.10	7.10	7.10	0.15	31.95	
	180.00	210.00	1	30.00	7.10	7.00	7.05	0.15	31.73	
13th Cross Road ChikkSandra										
From Sapthagiri Main Road	0.00	30.00	1	30.00	5.80	6.50	6.15	0.15	27.68	
	30.00	60.00	1	30.00	6.50	6.30	6.40	0.15	28.80	
	60.00	90.00	1	30.00	6.30	6.90	6.60	0.15	29.70	
	90.00	120.00	1	30.00	6.90	7.10	7.00	0.15	31.50	
	120.00	150.00	1	30.00	7.10	7.00	7.05	0.15	31.73	
	150.00	180.00	1	30.00	7.00	6.80	6.90	0.15	31.05	
	180.00	210.00	1	30.00	6.80	6.80	6.80	0.15	30.60	
	210.00	213.00	1	3.00	6.80	6.70	6.75	0.15	3.04	
1st Main Road										
From 13th Cross Road	0.00	30.00	1	30.00	7.40	7.20	7.30	0.15	32.85	
	30.00	60.00	1	30.00	7.20	7.20	7.20	0.15	32.40	
	60.00	90.00	1	30.00	7.20	7.50	7.35	0.15	33.08	
	90.00	120.00	1	30.00	7.50	8.00	7.75	0.15	34.88	
	120.00	150.00	1	30.00	8.00	8.10	8.05	0.15	36.23	
	150.00	180.00	1	30.00	8.10	8.20	8.15	0.15	36.68	
	180.00	210.00	1	30.00	8.20	8.30	8.25	0.15	37.13	
	210.00	240.00	1	30.00	8.30	8.20	8.25	0.15	37.13	
	240.00	242.00	1	2.00	8.20	8.00	8.10	0.15	2.43	
AGB Layout Main Road (LHS)(Cut Portion)										
From Agb Layout	0.00	30.00	1	30.00	2.00	2.00	2.00	0.15	9.00	
	30.00	60.00	1	30.00	2.00	2.00	2.00	0.15	9.00	
	60.00	90.00	1	30.00	2.00	2.00	2.00	0.15	9.00	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	90.00	120.00	1	30.00	2.00	2.00	2.00	0.15	9.00	
	120.00	150.00	1	30.00	2.00	2.00	2.00	0.15	9.00	
	150.00	180.00	1	30.00	2.00	2.00	2.00	0.15	9.00	
	180.00	210.00	1	30.00	2.50	2.50	2.50	0.15	11.25	
	210.00	240.00	1	30.00	2.50	2.50	2.50	0.15	11.25	
	240.00	270.00	1	30.00	2.50	2.50	2.50	0.15	11.25	
	270.00	300.00	1	30.00	2.50	2.50	2.50	0.15	11.25	
	300.00	327.00	1	27.00	2.50	2.50	2.50	0.15	10.13	
AGB Layout Main Road (RHS)(Cut Portion)										
From Agb Layout	0.00	30.00	1	30.00	4.00	4.00	4.00	0.15	18.00	
	30.00	60.00	1	30.00	4.00	4.10	4.05	0.15	18.23	
	60.00	90.00	1	30.00	4.10	4.10	4.10	0.15	18.45	
	90.00	120.00	1	30.00	4.10	4.20	4.15	0.15	18.68	
	120.00	150.00	1	30.00	4.20	4.00	4.10	0.15	18.45	
	150.00	180.00	1	30.00	4.00	4.10	4.05	0.15	18.23	
	180.00	210.00	1	30.00	4.10	4.20	4.15	0.15	18.68	
	210.00	240.00	1	30.00	4.20	4.10	4.15	0.15	18.68	
	240.00	270.00	1	30.00	4.10	4.10	4.10	0.15	18.45	
	270.00	300.00	1	30.00	4.10	4.20	4.15	0.15	18.68	
	300.00	327.00	1	27.00	4.20	4.00	4.10	0.15	16.61	
								Total Qty Work Done	2597.59	Cum
								Qty Payable in this bill	2597.59	Cum

13/6/2022

Assistant Engineer
Ward No. 12
BBMP-Bengaluru

Asst Executive Engineer
Shettyhalli Sub Division
BBMP-Bengaluru

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Restoration and Improvements of roads and drains in A Y R Layout, Shettyhalli village,RR layout of Chikkasandra village and Abigere village roads, BTS Village, Vishveshwariah village, Royal Enclave and Sidedahalli Old Village roads Dugged by BWSSB to lay water Supply and UGD lines under 110 villages in ward No 12 & 14 Shettyhalli.

Pre-Measurement Sheet

First and Part

Item No:	16	
Item Name:	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Wetmix For Asphalt Roads										
Chikksandra (Asphalt Road)										
1st Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.50	4.60	4.55	0.20	27.30	
	30.00	60.00	1	30.00	4.60	4.50	4.55	0.20	27.30	
	60.00	86.00	1	26.00	4.50	4.50	4.50	0.20	23.40	
2nd Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.40	4.50	4.45	0.20	26.70	
	30.00	60.00	1	30.00	4.50	4.60	4.55	0.20	27.30	
	60.00	90.00	1	30.00	4.60	5.00	4.80	0.20	28.80	
	90.00	110.00	1	20.00	5.00	5.80	5.40	0.20	21.60	
3rd Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	5.20	5.20	5.20	0.20	31.20	
	30.00	60.00	1	30.00	5.20	5.10	5.15	0.20	30.90	
	60.00	90.00	1	30.00	5.10	5.20	5.15	0.20	30.90	
	90.00	120.00	1	30.00	5.20	5.20	5.20	0.20	31.20	
	120.00	141.00	1	21.00	5.20	5.10	5.15	0.20	21.63	
Connecting Road (Temple Road)										
From 3rd to 6th Cross Road	0.00	30.00	1	30.00	5.50	5.60	5.55	0.20	33.30	
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.20	33.30	
	60.00	90.00	1	30.00	5.50	5.80	5.65	0.20	33.90	
	90.00	105.00	1	15.00	5.80	5.50	5.65	0.20	16.95	
4th Cross Road										
From Byralingappa Main Road	0.00	30.00	1	30.00	4.80	4.60	4.70	0.20	28.20	
	30.00	60.00	1	30.00	4.60	4.50	4.55	0.20	27.30	
	60.00	90.00	1	30.00	4.50	4.40	4.45	0.20	26.70	
	90.00	111.00	1	21.00	4.40	4.40	4.40	0.20	18.48	
5th Cross Road										
From Temple Road	0.00	30.00	1	30.00	5.40	5.50	5.45	0.20	32.70	
	30.00	60.00	1	30.00	5.50	5.50	5.50	0.20	33.00	
	60.00	90.00	1	30.00	5.50	5.60	5.55	0.20	33.30	
	90.00	117.00	1	27.00	5.60	5.60	5.60	0.20	30.24	
6th Cross Road										